

Item: 6

Harbour Authority Sub-committee: 26 August 2025.

Miscellaneous Piers and Harbours.

Revenue Maintenance Programme - Expenditure Outturn.

Report by Head of Finance.

1. Overview

- 1.1. To demonstrate a focus on maintaining existing assets of the Council and ensuring that our buildings and infrastructure are maintained at levels expected by the Orkney public and that our IT, plant and vehicles achieve modern standards of security, safety and emissions, annual capital improvement and replacement programmes of work are agreed by the relevant service Committee or Subcommittee.
- 1.2. Delivery of these planned programmes of work are thereafter monitored throughout the financial year by the relevant service Committee or Subcommittee.
- 1.3. The annual revenue maintenance programme for Miscellaneous Piers and Harbours for financial year 2024/25 was approved by the Harbour Authority Subcommittee on 19 March 2024.
- 1.4. The table below provides an overview of the expenditure incurred in financial year 2024/25.

Description.	Actual Expenditure at 31 March 2025.	Approved Budget 2024/25.	Overspend/ (Underspend).
	£000	£000	£000
Major maintenance works at piers	1,427.0	3,469.0	(2,042.0)
Total	1,427.0	3,469.0	(2,042.0)

- 1.5. Appendix 1 to this report provides a detailed breakdown of the approved programme of work for financial year 2024/25, including individual project updates.
- 1.6. An Environmental Levy is charged on every vessel entering Harbour Authority waters, aimed at encouraging owners and operators of vessels to switch to more carbon neutral power systems. Income generated by the Environmental Levy is used by Marine Services to fund environmental works, both capital and revenue in nature. No revenue expenditure has been incurred in financial year 2024/25 by this income source.

2. Recommendations

- 2.1. It is recommended that members of the Sub-committee:
 - Note the summary position of expenditure incurred, as at 31 March 2025, against the approved Miscellaneous Piers and Harbours revenue maintenance programme for 2024/25, as detailed in section 1.4 of this report.
 - ii. Note the detailed analysis of expenditure figures and programme updates, attached as Appendix 1 to this report.

For Further Information please contact:

Pat Robinson, Service Manager (Accounting), extension 2621, Email: pat.robinson@orkney.gov.uk

Implications of Report

- **1. Financial** The Financial Regulations state that Corporate Directors can incur expenditure within approved revenue and capital budgets. Such expenditure must be in accordance with the Council's policies and objectives and subject to compliance with the Financial Regulations.
- **2. Legal** Regular financial monitoring and reporting helps the Council meet its statutory obligation to secure best value.
- 3. **Corporate Governance** In terms of the Scheme of Administration, monitoring, on a quarterly basis, the levels of expenditure incurred against the approved annual revenue maintenance programme for assets held on the Miscellaneous Piers and Harbours account, funded through the approved revenue budget, is referred to the Harbour Authority Sub-committee.
- 4. Human Resources N/A.
- **5. Equalities** Equality Impact Assessment is not required for financial monitoring.

6.	Island Communities Impact Island Communities Impact Assessment is not required
	for financial monitoring.
7.	Links to Council Plan The proposals in this report support and contribute to
	improved outcomes for communities as outlined in the following Council Plan
	strategic priorities:
	\square Growing our economy.
	☐ Strengthening our Communities.
	☐ Developing our Infrastructure.
	☐ Transforming our Council.
8.	Links to Local Outcomes Improvement Plan The proposals in this report support
	and contribute to improved outcomes for communities as outlined in the following
	Local Outcomes Improvement Plan priorities:
	□Cost of Living.
	☐ Sustainable Development.
	□Local Equality.
	☐ Improving Population Health.
9.	Environmental and Climate Risk Where resources allow, improvement works can
	include 'greener' solutions.
10.	Risk Improvement of existing assets can help reduce risks associated with these
	assets.
11.	Procurement Any contractual arrangements require to comply with the Financial
	Regulations and Contract Standing Orders.
12.	Health and Safety Well-maintained assets will assist the Council in complying with
	relevant Health and Safety requirements for both staff and the public.
13.	Property and Assets Included throughout the report and detailed in the Appendix.
14.	Information Technology Up to date IT systems should help reduce risk to the
	Council.
15.	Cost of Living N/A.

Harbour Authority Sub-committee, 19 March 2024, Miscellaneous Piers and Harbours Revenue Maintenance Programme – Proposed Programmes 2024/25.

Appendix

Appendix 1 – Miscellaneous Piers and Harbours Revenue Maintenance Programme 2024/25.

Noted the Cheek man. Commonwealth of the Cheek man. Commonwea	APPENDI Sevenue Repairs and Maintenance Monitoring Report up to 31 March 2025						
1 1979 197	Pier / location	Expenditure at 31	<u>Budget</u>	·			
1	2023/24 - Projects Final Retention	£	£	£			
Company 10 10 10 10 10 10 10 1		7.026	·				
Section Sect	Rousay Pier Car Park	48,179		48,179	Complete		
14-129 1-150 1-1	Copland's Dock Wall	2,100	0	2,100	Very late invoice received for final balance for this project.		
Part	2023/24 - Projects (carried over)	0					
Description for Regions 10 Months 1	NI Fender Replacement - Eday and Stronsay	47,127	48,000	(873)	Eday complete, Stronsay complete but resulted in structural defect found on West Pier, which has led to partial closure of this facility.		
The particular processing special particular of special particular of the particular	•			74,100	works completed, additional surfacing required.		
Company Per Herce Tank		5,704			· · · · · · · · · · · · · · · · · · ·		
100,000 100,		179,250	150,000	29,250	Linkspan and walkway works complete. Overspend due to additional works found a project progressed. Will be completed in 2024/25, with retention due in 2025/26.		
Sego nor review Liganose C	Kirkwall Pier Break Tank	0	110,000	(110,000)	perore putting into service. This project has been transferred to capital.		
spingagable Strongs - Year 3 102-47 102-48 102-49	Scapa Pier Power Upgrade	0	75,000	(75,000)	which are ongoing. A detailed report will be submitted to the Sub-committee in due course. Civil and electrical works completed, awaiting permanent main system connection. Will be retention payments due in next financial year. The project was transferred to capital		
Linear Processing 100.102 100.102 100.103 10	Hydrographic Surveys - Year 3	0	25,000	(25,000)	to specification check required on survey drawings. Works completed but not invoiced in this period.		
Hebeson in Assain Parings 192,011 192	Lyness Remediation	103,142	0	103,142	authorities - who have requested (new) limits and works. This is now under discussion as to whether needed or required. Although apparent overspend in this		
Figure 1 (1) and	2024/25 - Proposed Projects						
Alter decessore and set necessaries to a set processor of the present processor and set of sections of the present processor and independent process	Hatston Linkspan Painting	152,016	280,000	(127,984)			
Pick Staff for Concess opera and ladder episteement 0 0 10000 (190,000) (190	Hatston Passenger Walkway Painting	0	100,000	(100,000)	After discussions and with weather delays to last two linkspan and last walkway contracts, this work is carried forward to next year in order to ensure that present		
Comparison of the comparison	Pole Star Pier concrete repairs and ladder replacement	0	40,000	(40,000)	Initial drawings and details started, works unlikely to start in this financial year.		
Klowesi Per Ladoers 12,867 6,000 (17,368) Surface and Per Eddoers 13,000 110,000	Eday Ferry Terminal wave screens, fenders, ladders and timber capsil	0	450,000	(450,000)			
Sufferitand Per Basses and tender frame 12.651 6.000 (27.336) Manages Per Basses and tender frame 0 3.000 (110.000) (110.000) (100.00	Kirkwall Pier Ladders	13.452	35.000	(21.548)	Drawings completed, tender documents completed. Works in hand but not		
Significant period facility of the state of		·	·	, ,	Drawings completed, tender documents completed. Advert placed, procurement process in hand.		
Storous y Per forward and babloos 1,800 34,500 (34,500)	Moaness Pier ladder and fender frame	0	30,000	(30,000)	\		
Sturnsay East Pier Repairs 1,000 345,000 (345,000)	Shapinsay Pier fenders and ladders	0	110,000	(110,000)			
Harston Sign Repairs 364.626 36.000 4.262 4.2625		1.800		,	Inspections completed, consultant preparing scope of works in readiness to go out		
Rousay Pier surfacing and timber fenders O 150,000 (100,000) Design still but perspared. Longhopo Port Lighting O 75,000 (100,000) Design still but perspared. Stronkey Ferry Terminal Lighting O 150,000 (100,000) Design still but perspared. Stronkey Ferry Terminal Lighting O 150,000 (100,000) (100,000) (100,000) (100,000) O 150,000 (100,000) (100,000) (100,000) O 150,000 (100,000) (10				· ,	Works practically completed, overspend due to additional works required found aft		
Longhappe Per Lighting 26.234 250,000 275,0001 Initial drawings and delails started. See additional works below. 26.237 86 New lighting purchased and insaliled. This also includes 75% of lighting all flatsor Pier. See additional works below. 26.237 86 New lighting purchased and insaliled. This also includes 75% of lighting all flatsor Pier. See additional works below. 26.237 86 New lighting purchased and insaliled. This also includes 75% of lighting all flatsor Pier. See additional works below. 26.2425 - Pier Lighting upgrados (material supply) 26.2425 - Pier Lighting upgrados (material supply) 27.2425 - Pier Lighting upgrados (material supply) 28.2425 - Pier Lighting upgrados (material supply) 28.2425 - Pier Lighting upgrados (material supply) 28.2425 - Pier Lighting upgrados (material supply) 28.25000	Poueay Dior eurfacing and timbor fondors	0	100,000	(100,000)			
Stronasy Prior Terminal Lighting Discovery Perry Terminal Lighting upgrades (material supply) Discovery Perry Lighting (Material supply) Disco		0			Initial drawings and details started. See additional works below.		
Stronsey Perry Terminal Lighting (Material supply)	Kirkwall & Hatston Pier Lighting	26,234	250,000	(223,766)	New lighting purchased and installed. This also includes 75% of lighting at Hatston Pier. See additional works below		
202425 - Fier Lighting upgrades (material supply) O 25,000 (25,000) Specification in hand. Fiotocounterial Fier Lighting (Material supply - works by Contractor) O 25,000 (25,000) Specification in hand. Fiotocounterial Supply - works by Contractor) O 25,000 (25,000) Specification in hand. Fiotocounterial Supply - works by Contractor) O 25,000 (25,000) Specification in hand. Fiotocounterial Supply - works in house in the sup	Stronsay Ferry Terminal Lighting	0	100,000	(100,000)	Initial drawing and details started, unlikely to be completed in this financial year, although materials purchased - see additional works below.		
Hoy, Longhope Per Lighting (Material supply - works by Contractor) 0 25,000 (25,000) Specification in hand.	2024/25 - Pier Lighting upgrades (material supply)	0					
Flotta, Sutherland Pier Lighting (Material supply- works in house) 10 1,2000 1		0	•	<u> </u>			
Stromness North Pier Lighting (Material supply- works in house) 5.307 22,000 (16,683) Most materials purchased and ready to install. Stromness Middle Pier Lighting (Material supply- works in house) 5.307 21,000 (15,683) Most materials purchased and ready to install. Stromness Middle Pier Lighting (Material supply- works in house) 5.307 21,000 (16,683) Most materials purchased and ready to install. Stromness Middle Pier Lighting (Material supply- works in house) 12,312 25,000 (16,683) Most materials purchased and ready to install. Stromness Middle Pier Lighting (Material supply- works in house) 12,312 25,000 (15,683) Most materials purchased and ready to install. Stromness Middle Pier Lighting (Material supply- works in house) 12,312 25,000 (15,683) Most materials purchased and ready to install. Stromness Middle Pier Lighting (Material supply- works in house) 12,312 25,000 (15,683) Most materials purchased and ready to install. Stromness Middle Pier Lighting (Material supply- works in house) 12,312 25,000 (15,693) Most materials purchased and ready to install. Stromness Middle Pier Lighting (Material supply- works in house) 12,312 25,000 (15,600) Most materials purchased and ready to install. Stromness Middle Pier Lighting (Material supply- works in house) 15,000 (15,000) Drawings prepared and initial application to Marine Directorate made. It is unlikely that this work will be fully completed in this financial year. Additional Works 0 60,000 60,000 60,000 60,000 60,000 60,000 75	Flotta, Sutherland Pier Lighting (Material supply - works in house)	0	25,000	(25,000)	Specification in hand.		
Stromness South Pier Lighting (Material supply - works in house) Stromness Midel Pier Lighting (Material supply) - works in house) Stromness Midel Pier Lighting (Material supply) - works in house) Stromness Midel Pier Lighting (Material supply) - works in house) 12,312 25,000 (15,693) Most materials purchased and ready to install. 12,312 25,000 (15,693) Most materials purchased and ready to install. 12,312 25,000 (15,693) Most materials purchased and ready to install. 12,312 2024/25 - Maintenance Dredging O Stronsay channel dredge O Stronsoy channel dredge O Stronsoy channel dredge O Stronsoy channel dredge O Stron		5 307					
Stromsay channel dredge 150,000	Stromness South Pier Lighting (Material supply - works in house)	5,307	21,000	(15,693)	Most materials purchased and ready to install.		
Stronsay channel dredge 0 150,000 (150,000) Drawings prepared and initial application to Marine Directorate made. It is unlikely that this work will be fully completed in this financial year. 1 0 35,000 (60,000) Drawings prepared and initial application to Marine Directorate made. It is unlikely that this work will be fully completed in this financial year. 1 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0		·	· ·				
Stronsay channel dredge 0 150,000 (150,000) Drawings prepared and initial application to Marine Directorate made. It is unlikely that this work will be fully completed in this financial year. 1 25,000 (150,000) Drawings prepared and initial application to Marine Directorate made. It is unlikely that this work will be fully completed in this financial year. 2 25,000 (150,000) Drawings prepared and initial application to Marine Directorate made. It is unlikely that this work will be fully completed in this financial year. 2 25,000 (150,000) Drawings prepared and initial application to Marine Directorate made. It is unlikely that this work will be fully completed in this financial year. 3 25,000 (150,000) Drawings prepared and initial application to Marine Directorate made. It is unlikely that this work will be fully completed in this financial year. 3 25,000 (150,000) Drawings prepared and initial application to Marine Directorate made. It is unlikely that this work will be fully completed in this financial year. 4 25,000 Drawings prepared and initial application to Marine Directorate made. It is unlikely that this work will be fully completed in this financial year. 4 25,000 Drawings prepared and initial application to Marine Directorate made. It is unlikely that this work will be fully completed in this financial year. 5 25,000 Drawings prepared and initial application to Marine Directorate made. It is unlikely that this work will be fully completed in this financial year. 5 25,000 Drawings prepared and initial application to Marine Directorate made. It is unlikely that this work will be fully completed in this financial year. 5 25,000 Drawings prepared and initial application to Marine Directorate made. It is unlikely that this work will be fully completed in this financial year. 5 25,000 Drawings prepared and initial application to Marine Directorate made. It is unlikely that this work will be fully completed in this financial year. 5 25,000 Drawings prepared and initial application to Marine Dir	2024/25 Maintananaa Dradaina	0					
Burray dredge 0 35,000 (35,000) that this work will be fully completed in this financial year. Flotta dredge 0 60,000 (60,000) Egilsay and Wyre dredge 0 35,000 (35,000) Egilsay and Wyre dredge 0 35,000 (35,000) Egilsay and Wyre dredge 0 35,000 (35,000) Additional Works 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	* -	0	150,000	(150,000)	Drawings prepared and initial application to Marine Directorate made. It is unlikely		
Fotta dredge Fo					that this work will be fully completed in this financial year. Drawings propaged and initial application to Marine Directorate made. It is unlikely		
Flotta dredge 6 0,000 (60,000) (60,000	Burray dredge	0	35,000	(35,000)	that this work will be fully completed in this financial year.		
Egilsay and Wyre dredge 0 35,000 (35,000) Drawings prepared and mind application to Marine Directorate made. It is unlikely that this work will be fully completed in this financial year. 0 Additional Works 0 0 60,708 Provision of access to Burwick breakwater navigation light 0 60,708 Provision of access to Burwick breakwater navigation light 0 60,708 Provision of access to Burwick breakwater navigation light 0 60,708 Provision of access to Burwick breakwater navigation light 0 60,708 Provision of access to Burwick breakwater navigation light 0 60,708 Provision of access to Burwick breakwater navigation light 0 60,708 Provision of access to Burwick breakwater navigation light 0 60,708 Provision of access to Burwick breakwater navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the access to the navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navi	Flotta dredge	0	60,000	(60,000)	Drawings prepared and initial application to Marine Directorate made. It is unlikely that this work will be fully completed in this financial year		
Additional Works Provision of access to Burwick breakwater navigation light Bernoullian in general Pole Star Pier - Stromness. Complete clean of underwater structure Pierowall OIC apportion Costs for all works / projects Stromness Walkway Passenger POD checks and repairs Hatston Walkway Passenger POD checks and repairs Flotta Fenders Initial design works on North Isles Linkspan control system replacement A serious safety concern was raised regarding the access to the navigation light of the end of Burwick breakwater. This being the main navigation aid for entrance to this facility and due to the possibility of serious harm to personnel if not corrected, new safe access has been installed. A serious safety concern was raised regarding the access to the navigation light of the end of Burwick breakwater. This being the main navigation aid for entrance to this facility and due to the possibility of serious harm to personnel if not corrected, new safe access has been installed. A serious safety concern was raised regarding the access to the navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation light of the end of Burwick breakwater. This being the main navigation aid for entrance to this facility and use to possibility of serious harm to personnel if not corrected, new safe access has been installed. A serious access has been installed. A serious p	Egilsay and Wyre dredge	0	35,000				
Provision of access to Burwick breakwater navigation light 60,708 Provision of access to Burwick breakwater navigation light 60,708 Per Lighting in general Pole Star Pier - Stromness. Complete clean of underwater structure Pier Wall OC apportion Costs for all works / projects Stromness Walkway Passenger POD checks and repairs A serious safety concern was raised regarding the access to the navigation light of the end of Burwick breakwater. This being the main navigation aid for entrance to this facility and due to the possibility of serious harm to personnel if not corrected, new safe access has been installed. 95,891 0 95,891 Pier lighting as per listed above, materials and works completed. 1,974 Required in order to understand condition of pier. 115,900 OC 33,418 Building and associate works required on Gill Pier. OIC apportion Costs for all works / projects 115,900 As per attributed from each service. Stromness Walkway Passenger POD checks and repairs 5,347 O 5,347 Required due to possible structure problems discovered during year. Flotta Fenders Initial design works on North Isles Linkspan control system replacement 1140 Initial design works in order to be able to progress NI linkspan control system	Additional Works	0					
Pier Lighting in general 95,891 0 95,891 Pier lighting as per listed above, materials and works completed. 1,974 0 1,974 Required in order to understand condition of pier. 23,418 8 Building and associate works required on Gill Pier. OIC apportion Costs for all works / projects 115,900 Stromness Walkway Passenger POD checks and repairs 4,043 8,043 8,043 8,043 8,043 8,043 8,043 8,043 8,043 9,043 8,044 8,044 8,045 8,045 8,045 8,046 8,047 8,047 9,047 8,047 8,048 8,048 8,048 9,048 8,049 8		60,708	0	60,708	the end of Burwick breakwater. This being the main navigation aid for entrance to this facility and due to the possibility of serious harm to personnel if not corrected,		
Pierowall OlC apportion Costs for all works / projects Stromness Walkway Passenger POD checks and repairs Hatston Walkway Passenger POD checks and repairs 5,347 Flotta Fenders Initial design works on North Isles Linkspan control system replacement 23,418 0 23,418 Building and associate works required on Gill Pier. 15,900 As per attributed from each service. 8,043 Required due to possible structure problems discovered during year. 5,347 Required due to possible structure problems discovered during year. 1,140			0		Pier lighting as per listed above, materials and works completed.		
OIC apportion Costs for all works / projects Stromness Walkway Passenger POD checks and repairs 8,043 0 8,043 Required due to possible structure problems discovered during year. Hatston Walkway Passenger POD checks and repairs 5,347 0 5,347 Required due to possible structure problems discovered during year. Flotta Fenders 10,950 0 10,950 Works required in order to be able to berth vessels safely. Initial design works on North Isles Linkspan control system replacement 1,140 1,140 Initial design works in order to be able to progress NI linkspan control system	·						
Hatston Walkway Passenger POD checks and repairs 5,347 Required due to possible structure problems discovered during year. Flotta Fenders 10,950 Works required in order to be able to berth vessels safely. Initial design works on North Isles Linkspan control system replacement 1,140 Initial design works in order to be able to progress NI linkspan control system	OIC apportion Costs for all works / projects	115,900	0	115,900	As per attributed from each service.		
unidat design works on Norm isles Linkspan Control system replacement 1 1.1401 vi 1.1401	Hatston Walkway Passenger POD checks and repairs	5,347	0	5,347	Required due to possible structure problems discovered during year. Works required in order to be able to berth vessels safely.		
	Initial design works on North Isles Linkspan control system replacement	1,140	0	1,140	,		

1,427,027 3,469,000 (2,041,973)

