



ORKNEY
ISLANDS COUNCIL

Item: 10

Asset Management Sub-committee: 1 September 2026.

Corporate Asset Improvement Programmes.

Capital Expenditure Outturn.

Report by Head of Finance.

1. Overview

- 1.1. This report presents the expenditure outturn position as at 31 March 2026 in respect of the approved corporate asset improvement programmes for 2026/27, for scrutiny.
- 1.2. To demonstrate a focus on maintaining existing assets of the Council and ensuring that our buildings and infrastructure are maintained at levels expected by the Orkney public and that our IT, plant and vehicles achieve modern standards of security, safety and emissions, annual capital improvement and replacement programmes of work are agreed by the relevant service Committee or Sub-committee.
- 1.3. Delivery of these planned programmes of work are thereafter monitored throughout the financial year by the relevant service Committee or Sub-committee.
- 1.4. The annual programmes of capital improvements are approved by the Asset Management Sub-committee. The plant and vehicle replacement programme, the corporate asset improvement programme and the IT capital improvement programme for financial year 2025/26 were approved on 25 March 2025.
- 1.5. The table below provides an overview of the expenditure incurred for the financial year 2025/26.

Project Description	Outturn 2025/26	Annual Budget 2025/26	Overspend/ (Underspend)
General Fund – Capital Improvement Programme	£1,886,315.	£2,115,000.	(£228,685).
General Fund - COVID-19 Recovery Projects	£291,722.	£200,000.	£91,722.

Project Description	Outturn 2025/26	Annual Budget 2025/26	Overspend/ (Underspend)
Strategic Reserve Fund – Capital Improvement Programme	£0.	£118,600.	(£118,600).
General Fund - Plant, Equipment and Vehicle Replacement Programme	£1,579,685.	£1,782,800.	(£203,115).
Trading Services - Plant, Equipment and Vehicle Replacement Programme	£17,509.	£487,000.	(£469,491).
IT Replacement Programme	£603,812.	£600,000.	£3,812.
Total	£4,379,043.	£5,303,400.	(£924,357).

- 1.6. A detailed breakdown of the approved programmes of work for financial year 2025/26, including individual project updates, is attached as Appendix 1.

2. Recommendations

- 2.1. It is recommended that members of the Sub-committee:
- i. Note the summary outturn position of expenditure incurred for financial year 2025/26 in respect of the approved corporate asset improvement programmes, as detailed in section 1.5 of this report.
 - ii. Note the detailed analysis of expenditure figures and programme updates in respect of the approved corporate asset improvement programmes for 2025/26, attached as Appendix 1 to this report.

For Further Information please contact:

Shonagh Merriman, Service Manager (Corporate Finance), extension 2105, Email shonagh.merriman@orkney.gov.uk.

Implications of Report

- 1. Financial** The Financial Regulations state that Directors can incur expenditure within approved revenue and capital budgets. Such expenditure must be in accordance with the Council's policies and objectives and subject to compliance with the Financial Regulations.

2. **Legal** Regular financial monitoring and reporting helps the Council meet its statutory obligation to secure best value.
3. **Corporate Governance** In terms of the Scheme of Administration, monitoring, on a quarterly basis, the levels of expenditure incurred against the approved annual capital improvement programmes is referred to the Asset Management Sub-committee.
4. **Human Resources** N/A.
5. **Equalities** An Equality Impact Assessment is not required for financial monitoring.
6. **Island Communities Impact** An Island Communities Impact Assessment is not required for financial monitoring.
7. **Links to Council Plan** The proposals in this report support and contribute to improved outcomes for communities as outlined in the following Council Plan strategic priorities:
 - ☐ Growing our economy.
 - ☐ Strengthening our communities.
 - ☐ Developing our Infrastructure.
 - ☐ Transforming our Council.
8. **Links to Local Outcomes Improvement Plan** The proposals in this report support and contribute to improved outcomes for communities as outlined in the following Local Outcomes Improvement Plan priorities:
 - ☐ Cost of Living.
 - ☐ Sustainable Development.
 - ☐ Local Equality.
 - ☐ Improving Population Health.
9. **Environmental and Climate Risk** Where resources allow, improvement works can include 'greener' solutions.
10. **Risk** Improvement of existing assets can help reduce risks associated with these assets.
11. **Procurement** Any contractual arrangements require to comply with the Financial Regulations and Contract Standing Orders.
12. **Health and Safety** Well-maintained assets will assist the Council in complying with relevant Health and Safety requirements for both staff and the public.
13. **Property and Assets** Included throughout the report and detailed in the Appendix.
14. **Information Technology** Up to date IT systems should help reduce risk to the Council.
15. **Cost of Living** N/A.

List of Background Papers

Asset Management Sub-committee, 25 March 2025, Plant and Vehicle Replacement Programme.

Asset Management Sub-committee, 25 March 2025, IT Replacement Programme and Corporate Asset Improvement Programme.

Appendix

Appendix 1 – Corporate Asset Improvement Programme Outturn 2025/26.

	General Fund Capital Improvements								Outturn 2025/26	Budget 2025/26	Overspend/ (Underspend)	Indicative Budget 2026/27	Indicative Budget 2027/28
	Asset Name	Description											
1	Council Offices	High level survey and scheme design - Project to address water ingress issues and stone erosion. - Design Tender accepted June 2020. - Survey works completed in September 2020. - Design works to be completed in financial year 22/23. - Tender accepted June 2023. - Multi phase construction to commence 2023 and likely to run to 2033							£374,512	£250,000	£124,512	£250,000	£200,000
Budget		Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Project Completion	Overall Value to date	Probable Outturn					
£1,630,000		Robert Potter and Partners LLP	Casey Construction Ltd	Contract 1 - £337,541	2023/2024	May-25	£758,162	£758,162					
		Robert Potter and Partners LLP	Casey Construction Ltd	Contract 2 - £591,959.85	2025/2026	Sep-26	£374,512	£611,960					
Committee Update: Due to budget constraints, the works have been phased and will now be delivered over several years. The original budget of £1.63 million, approved in 2021, remains under review to reflect the ongoing deterioration of the structure and the impact of inflation over the extended timeline. All works are being carried out in accordance with the requirements for a Category B listed building. Contract 1 - A Non-competitive Action (NCA) request for £641,000 was approved in January 2025 to cover the additional construction work. Due to further issues, this contract ended at the NCA value, with incomplete phases deferred to a future contract. The contract works are complete and the final account was agreed at £635,998.55. Overall value was £758,162 which included consultant fees and internal apportionment costs. Contract 2 - Procured in March 2025 and commenced on-site in June 2025. This phase covered two elevations in 2025, both of which are complete. One elevation in the 2026 programme is complete and the Chamber works will be concluded by September 2026. Works accelerated due to budget shortfall on other projects.													
2	St Margaret's Hope Primary School	Boiler and flue improvement works - Replace oil boilers that are at the end of their life with renewable heat source.							£549,843	£600,000	(£50,157)	£0	£0
Budget		Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Contract Completion	Overall Value to date	Probable Outturn					
£625,000		HRI Munro & FLN Ltd	S R Paterson	£532,943.03	Spring 2025	Winter 2025	£563,290	£590,000					
Committee Update: The works are substantially complete but are awaiting a new upgrade power supply for final commissioning in Summer 2026.													

	General Fund Capital Improvements								Outturn 2025/26	Budget 2025/26	Overspend/ (Underspend)	Indicative Budget 2026/27	Indicative Budget 2027/28
3	OIC Depot - Fire Safety Works	Project to address passive fire safety issues identified following a fire risk assessment.							£51,488	£151,000	(£99,512)	£0	
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Project Completion	Overall Value to date	Probable Outturn					
	£160,000	HRI Munro & FLN Ltd	R Clouston Ltd	£38,090	Winter 2025	Winter 2026	£51,488	£51,488					
	Committee Update: Following a fire risk assessment of the OIC Depot, further remediation works are required. These works will include providing additional fire exits, fireproofing, and other passive measures. Plant Store building - work is complete and fully paid. The mezzanine floor has been taken out of use, eliminating the need for remedial works.												
4	Sanday Junior High School & Swimming Pool	Window replacement and Portacabin classroom external fabric upgrade.							£359,235	£200,000	£159,235	£100,000	£0
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Contract Completion	Overall Value to date	Probable Outturn					
	£313,500	OIC - NS&I - property	WRC Construction Ltd	£295,355	Summer 2025	Winter 2025	£371,760	£371,760					
	Committee Update: The project has been accelerated to ensure full completion within the 2025/26 financial year. The portacabin was found to be in a poorer condition than anticipated with extensive decay to the underlying framework/roof resulting in extensive cladding replacement and flat roof works. The final account has been agreed and retention is to be released during the next financial year. Work was accelerated and spent in full by March 2026. £100K funding for 2026/27 not required.												
5	Papa Westray School	Re-roofing.							£282,992	£115,000	£167,992	£0	£0
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Project Completion	Overall Value to date	Probable Outturn					
	£115,000	OIC Architects	WRC Construction Ltd	£241,700	Summer 2025	Autumn 2025	£282,992	£282,992					
	Committee Update: Re-roofing a section of the school due to extensive nail failure and slate slippage, along with external stores which are currently netted to secure slipping slates. Since the original budget was set, the scope of the project has expanded, and tender prices have increased significantly. Works are complete and the final account has been agreed.												

	General Fund Capital Improvements							Outturn 2025/26	Budget 2025/26	Overspend/ (Underspend)	Indicative Budget 2026/27	Indicative Budget 2027/28	
6	Stromness Swimming Pool	Heat Source improvement - Enhancement and replacement works - Design solution to be developed to see if can move away from Oil boilers and upgrade pool ventilation equipment to Low Surface Temperature (LST) to run off heat pumps.						£5,000	£50,000	(£45,000)	£440,000	£10,000	
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Contract Completion	Overall Value to date						Probable Outturn
	£500,000	FLN Ltd	TBA	TBA	Winter 2026	Winter 2027	£5,700						£500,000
	Committee Update: A feasibility review has been completed, and a solution will be taken forward to Asset Management Sub Committee in September 2026.												
7	Orphir Primary School Lighting Replacement	Project to replace existing lighting with new LED fittings.						£101,151	£100,000	£1,151	£5,000	£0	
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Contract Completion	Overall Value to date						Probable Outturn
	£105,000	Rybka	E Fraser (electrical) Ltd	£97,981	Nov-25	Mar-26	£101,151						£101,151
	Committee Update: Works are complete and the final account has been agreed.												
8	Council Offices lighting replacement	Project to replace existing lighting with new LED fittings.						£0	£150,000	(£150,000)	£50,000	£0	
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Contract Completion	Overall Value to date						Probable Outturn
	£500,000	Rybka	TBA	TBC	Apr-26	Dec-26	£0						£500,000
	Committee Update: The project has been commissioned, and a site survey has been completed. Final scheme design is currently awaited. Estimated cost to be updated once the final scheme is available. Due to ongoing budgetary pressures, the project is likely to be carried forward into a future financial year.												
9	Papdale School Lighting Replacement	Project to replace existing lighting with new LED fittings.						£9,383	£200,000	(£190,617)	£0	£0	
	Budget	Design Consultant	Contractor	Tender Sum	Target Design Commencement	Target Contract Completion	Overall Value to date						Probable Outturn
	£400,000	Rybka	TBA	TBC	Nov-26	Sep-27	£9,383						£400,000
	Committee Update: The procurement is complete and the contract has been awarded. Works are due to be completed over the summer holidays 2026.												
10	Glaitness School Lighting Replacement	Project to replace existing lighting with new LED fittings.						£3,000	£20,000	(£17,000)	£200,000	£0	
	Budget	Design Consultant	Contractor	Tender Sum	Target Design Commencement	Target Contract Completion	Overall Value to date						Probable Outturn
	£220,000	Rybka	TBA	TBC	Apr-26	Dec-26	£3,000						£220,000
	Committee Update: Draft scheme has been concluded, however the project is currently on hold, awaiting client feedback following review of the Glaitness site and surrounding environment.												

	General Fund Capital Improvements							Outturn 2025/26	Budget 2025/26	Overspend/ (Underspend)	Indicative Budget 2026/27	Indicative Budget 2027/28	
11	Sanday Lighting Replacement	Project to replace existing lighting with new LED fittings.						£0	£10,000	(£10,000)	£150,000	£0	
	Budget	Design Consultant	Contractor	Tender Sum	Target Design Commencement	Target Contract Completion	Overall Value to date						Probable Outturn
	£160,000	Rybka	TBA	TBC	Apr-26	Dec-26	£0						£160,000
	Committee Update: Design work is scheduled to take place during the 2026/27 financial year, with construction planned for 2026/27.												
12	North Walls School	Improve energy efficiency of the building						£0	£100,000	(£100,000)	£150,000	£0	
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Project Completion	Overall Value to date						Probable Outturn
	£250,000	HRI Munro Architects	TBC	TBC	Feb-26	Jul-26	£1,723						£250,000
	Committee Update: Loft spaces have been reviewed, and retrofitting insulation above ceilings, up combes, and vertical walls has been deemed impractical due to poor access and interference with services. The conclusion is to install a warm roof when the roof coverings reach the end of their life, expected in approximately 10 years. Re-roofing will provide an opportunity to extend the verges and install external wall insulation. In the short term, it is proposed to improve air tightness, focusing on wall/ceiling junctions. As the school is fully electric, including the swimming pool, it is proposed to install a larger capacity wind turbine to offset the building's electric load. Design works are ongoing, with procurement scheduled for Autumn 2026 and commencement on site early 2027.												
13	Eday School Nursery	Nursery upgrade- Refurbishment works in compliance with Care Inspector requirements.						£127,247	£115,000	£12,247	£0	£0	
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Project Completion	Overall Value to date						Probable Outturn
	£115,000	OIC Architects	RS Rendall Ltd	£99,954	Summer 2025	Winter 2026	£127,247						£127,247
	Committee Update: Works are planned to bring the existing nursery and toilet facilities in line with Care Inspectorate requirements. This includes bathroom upgrades and the allocation of dedicated nursery space. Additional works to the internal fabric and a new unvented hot water cylinder were required once the project had commenced and the contractor had exposed the exisisting fabric and water system.The works are complete and final account agreed.												
14	Contingency	Committee Update: Contingency to be utilised to develop future projects once resource identified to develop the required projects.						£0	£54,000	(£54,000)	£250,000	£0	
	Total							£1,863,850	£2,115,000	(£251,150)	£1,595,000	£210,000	

	General Fund Capital Improvements								Outturn 2025/26	Budget 2025/26	Overspend/ (Underspend)	Indicative Budget 2026/27	Indicative Budget 2027/28
	Projects added during year								Projects added during year			Projects added during year	Projects added during year
15	Stromness Academy	Phase 5,6,7 external wall insulation, localised re-roofing, windows and door replacements							£4,900	£0	£4,900	£0	£500,000
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Project Completion	Overall Value to date	Probable Outturn					
	TBA	Structural Engineer	TBA	TBA	TBA	TBA	£4,900	TBA					
	Committee Update: Project accelerated to Summer 2027. Design work concluded and procurement to be undertaken quarter 3 or 4 of financial year 2026/27.												
16	Glaitness Primary School - Replacement Heat Source Project	Project to replace existing oil boilers with renewable heat source. Existing heating load is covered by immersion heaters. Proposed installation of replacement heat pumps will restore efficiency of the heating system, reducing the overall energy consumption and carbon emissions of the building. Cost savings anticipated to be £19,000 per annum.							£4,115	£0	£4,115		
	Budget	Design Consultant	Contractor	Tender Sum	Target Design Commencement	Target Contract Completion	Overall Value to date	Probable Outturn					
	£530,000	M&E - Rybka Ltd	TBC	Design services are under framework contracts. Construction - TBC	Design - 01/09/2023 Construction - TBC	Design - TBC Construction - TBC	Design - £4114.56 Construction - £0	£530,000					
	Committee Update: Design works nearing completion. The works include replacing a failed ground source heat pump for one section of the school, which also heats the pool currently using immersion heaters. The project involves moving from centralised hot water cylinders to point-of-use water heaters to minimise standing losses from circulating and storing large quantities of hot water. Low temperature heat pumps are being re-used from Hamnavoe House and Smiddybrae Care Home for this project.												
	Total - Projects added during the year												
	Retention Due During Coming Year								Retention Due During Coming Year			Retention Due During Coming Year	Retention Due During Coming Year
17	Pickaquoy Centre & Playing Fields	Running track re-surfacing and line painting - Track found to be cracking up and failing after approximately 20 years of service.							£13,450	£0	£13,450	£0	£0
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Contract Completion	Overall Value to date	Probable Outturn					
	£241,500	OIC - D&I Property	Hunter Construction	£482,671	Apr-24	Aug-24	£480,995	£478,894					
	Committee Update: Although the project is showing an overspend, this was covered by a grant of £241,335 from an external provider, with the remainder funded from underspends on other projects in 2024/25. The works are complete and the facility has been back in use since September 2024. Retention has been released in 2025/26.												
	Total - Retention due in the year								£13,450	£0	£13,450	£0	£0

	General Fund Capital Improvements								Outturn 2025/26	Budget 2025/26	Overspend/ (Underspend)	Indicative Budget 2026/27	Indicative Budget 2027/28
	COVID Recovery Projects								Projects added during year			Projects added during year	Projects added during year
18	The Orkney Library & Archive	Replacement of oil boilers with renewable heat source.							£291,722	£200,000	£91,722	£0	£0
	Budget	Design Consultant	Contractor	Tender Sum	Target Design Commencement	Target Contract Completion	Overall Value to date	Probable Outturn					

	Strategic Reserve Fund Capital Improvements								Outturn 2025/26	Budget 2025/26	Overspend/ (Underspend)	Indicative Budget 2025/26	Indicative Budget 2026/27
	Asset Name	Description											
1	69/73 Victoria Street, Stromness	Localised re-pointing to address water ingress issues, chimney repairs, re-pointing around openings and re-paint windows.							£0	£50,000	(£50,000)	£118,600	£0
	Budget	Design Consultant	Contractor	Tender Sum	Target Design Commencement	Target Project Completion	Overall Value to date	Probable Outturn					
	TBA- £50,000 initially identified	TBA	TBA	TBA	TBA	TBA	TBA	TBA					
	Scheduling of works is subject to ongoing co-ordination with the tenant in line with operational needs.												
2	Contingency									£68,600	(£68,600)	£0	£0
	Total Strategic Reserve Fund								£0	£118,600	(£118,600)	£118,600	£0
	Contact Officer - Service Manager (Property & Capital Programme) Extn 2327												

Appendix 2

Plant & Vehicle Replacement Programme	Outturn 2025/26	Budget 2025/26	Overspend/ (Underspend)	Purchase Status/Update
Planned purchases as approved at AM Sub 25/03/2025				
Isuzu Fire Tender	£0	£74,949	(£74,949)	Delivery was Due March 2026, however not arrived due to supplier waiting for parts.
Isuzu Fire Tender	£0	£74,949	(£74,949)	Delivery was Due March 2026, however not arrived due to supplier waiting for parts.
Iveco Daily Tipping Pickup	£43,400	£48,000	(£4,600)	Delivered March 2026.
Iveco Daily Tipping Pickup	£43,450	£48,000	(£4,550)	Delivered March 2026.
Nissan ENV200 Elec Car	£38,835	£44,000	(£5,165)	Delivered March 2026.
Ford S-Max Zetec Car 7 Seater	£27,799	£30,000	(£2,201)	Ordered 20/02/25 - arrived 28/07/25.
Iveco Daily Tipping Pickup	£0	£48,000	(£48,000)	Slipped to 2026/27 delivery, due to lead times.
Renault Master Tipping Pickup	£0	£48,000	(£48,000)	Removed from programme - vehicle is no longer in use so no replacement required.
Iveco Daily Tipping Pickup	£0	£48,000	(£48,000)	Slipped to 2026/27, following review by Fleet Manager.
50C15V AERIAL PLATFORM	£84,140	£75,000	£9,140	Arrived 09/02/25. Overspend due to original pricing input estimated too low.
Sweeper Iveco ICN112E	£185,974	£150,000	£35,974	Arrived 22/04/25. Overspend due to original pricing input estimated too low.
Elston 430D Mobile Welfare Unit	£0	£25,000	(£25,000)	Service to be consulted if this needs replacing this cycle.
Mercedes- Benz Econic 1830 Dustcart	£213,725	£230,000	(£16,275)	Arrived 05/05/25.
Renault Master Tipping Pickup	£0	£48,000	(£48,000)	Order slipped to 2026/27 due to supplier lead times.
Iveco Daily Tipping Pickup	£0	£48,000	(£48,000)	Slipped to 2026/27, following review by Fleet Manager.
New Holland Skidsteer	£0	£51,000	(£51,000)	Service agreed item does not require replacing this cycle.
Paper Shredder/Baler	£0	£25,000	(£25,000)	Service agreed item does not require replacing this cycle.
Iveco Trakker 360E6	£157,200	£110,000	£47,200	Arrived 28/05/25. Original price was forecast in 2024, and was based on an IVECO chassis, the replacement is a DAF which are slightly more expensive however, will result in cheaper running costs.
Econ Demount Gritter on SP16 YFC	£0	£25,000	(£25,000)	Accelerated to 2024/25.
HL20 Bottle Bank	£6,690	£7,450	(£760)	Arrived 07/07/25.
DAF HL5 HOOKLIFT LF220 FA	£69,500	£110,000	(£40,500)	Delivered March 2026. This vehicle and the Econ gritter body (below) are the same budget. This vehicle was purchased as we already have different municipal bodies that it can load, this reduces the amount of primary vehicles (main vehicle chassis - that tow another piece of equipment or carry different municipal bodies) we needed to purchase, as well as improving utilisation.
Econ Gritter Body on SV16 HFS	£69,091	£20,000	£49,091	Delivered March 2026, please see comment above.
HL20 Bottle Bank	£5,800	£7,450	(£1,650)	Arrived 07/07/25.
HL5 Open Top Skip	£5,800	£7,450	(£1,650)	Arrived 07/07/25.
HL5 Open Top Skip	£5,800	£7,450	(£1,650)	Arrived 07/07/25.
HL20 Very High Sided Skip	£5,800	£7,450	(£1,650)	Arrived 07/07/25.
HL20 Very High Sided Skip	£6,745	£7,450	(£705)	Arrived 07/07/25.
HL20 Very High Sided Skip	£6,745	£7,450	(£705)	Arrived 07/07/25.
HL5 Closed in Skip 2 Doors L&R	£8,400	£7,450	£950	Arrived 07/07/25.

Plant & Vehicle Replacement Programme	Outturn 2025/26	Budget 2025/26	Overspend/ (Underspend)	Purchase Status/Update
Slippage from 2024/25				
Minibus - Mercedes Benz - Disabled Access	£133,285	£133,215	£70	Arrived 30/04/25.
Minibus - Mercedes Benz - Disabled Access	£133,285	£133,215	£70	Arrived 30/04/25.
Minibus - Volkswagen Crafter CR50 - Disabled Access	£46,332	£46,332	£0	Arrived 16/04/25.
VW Transporter T30 Startline TDI	£29,550	£29,540	£10	Arrived 24/05/25.
Additional Purchases in 2025/26 (Accelerated From Indicative 2025-2028 Programme)				
HL5 closed in 3 compartment	£5,615	£0	£5,615	Arrived 07/07/25.
HL5 closed in 3 compartment	£5,615	£0	£5,615	Arrived 07/07/25.
HL5 closed in 3 compartment	£5,615	£0	£5,615	Arrived 07/07/25.
JCB 545 Loadall (Watse)	£113,750	£0	£113,750	Delivered March 2026.
CAT Loadall (Roads)	£73,500	£0	£73,500	Delivered March 2026.
Garage Brake Tester	£46,145	£0	£46,145	Old Brake Tester became inoperable and the garage can not remain compliant without it. Accelerated from the 2026/27 programme.
Tractor Transport Boxes for Roads	£2,100	£0	£2,100	Arrived November 2025.
GENERAL FUND	£1,579,685	£1,782,800	(£203,115)	

Plant & Vehicle Replacement Programme	Outturn 2025/26	Budget 2025/26	Overspend/ (Underspend)	Purchase Status/Update
---------------------------------------	--------------------	----------------	----------------------------	------------------------

Trading Service Purchases - Funded by The Service

UHI Orkney				
Kangoo Electric Van	£17,509	£0	£17,509	Arrived 20/12/2025.
	£17,509	£0	£17,509	

Marine Services				
Nissan E-nv200 Elec Van	£0	£24,000	(£24,000)	The specification has been completed and is with Procurement.
Iveco Pickup/Van	£0	£48,000	(£48,000)	The specification has been completed. The contract has been awarded.
Forklift 3.5t	£0	£35,000	(£35,000)	The specification has been completed, the tender has been issued, and the contract has been awarded.
	£0	£107,000	(£107,000)	

Quarry Services				
JCB 926 4WD Rough Terrain Forklift	£0	£30,000	(£30,000)	To be discussed with service before progressing.
Metso LT106S - Serial No 73839	£0	£350,000	(£350,000)	To be discussed with service before progressing.
	£0	£380,000	(£380,000)	

NON-GENERAL FUND	£17,509	£487,000	(£469,491)	
------------------	---------	----------	------------	--

Contact Officer - Service Manager (Fleet), Extn 4240	£1,597,194	£2,269,800	(£672,606)	
--	------------	------------	------------	--

INFORMATION TECHNOLOGY CAPITAL REPLACEMENT PROGRAMME 2025/2026		Outturn 2025/26	Budget 2025/26	Overspend/ (Underspend)
Datacentre Replacements				
<i>Server Room Replacement</i>		£46,762	£45,000	£1,762
Replacement of Server and Network Room Equipment including UPS (Uninterruptible Power Supply), Remote Management, Monitoring and Access Controls. Improved UPS is required at all sites to ensure resilience for new digital phone systems. In addition Cisco access control switches needed to be updated in the main council datacentre. These works have been completed.				
Server Replacements				
<i>Replacement of servers that are end-of-life</i>		£24,968	£25,000	(£32)
Replacement of the servers that are at end of operational lifetime and reaching or beyond vendor support. Servers that were at end of life have been purchased and replaced. Rolling programme.				
<i>Replacement of Storage and Backup Infrastructure</i>		£19,327	£20,000	(£673)
Replacement of storage that is approaching capacity and enhance the resilience of data backups. New backup infrastructure for Microsoft Teams and OneDrive has been evaluated, procured and installed. This project is complete.				
Local Area Network Replacements				
<i>Wi-Fi Modernisation</i>		£29,460	£30,000	(£540)
Renew and improve Wi-Fi systems to maintain capacity and currency of support, replacing end of life equipment. Additional Wi-Fi units have been Installed as required completing this financial years installations. Rolling replacement programme.				
<i>Replacement of Network Switches</i>		£29,482	£30,000	(£518)
Replacement of Network Switches that are end of support. Switches have been ordered and delivered, and installed. This upgrade work is complete.				
Security Gateways				
<i>Proxy/Firewall Replacements</i>		£201,341	£200,000	£1,341
The current web filtering system is end of life and requires replacement. This is an opportunity to ensure devices used remotely benefit from filtering and improved security protection. Included in this new system are corporate, remote/home working and school devices. A new web filtering system has been procured and installed. This project is now complete.				
Telephony				

INFORMATION TECHNOLOGY CAPITAL REPLACEMENT PROGRAMME 2025/2026		Outturn 2025/26	Budget 2025/26	Overspend/ (Underspend)
<i>Analogue to Digital Switchover</i>		£61,823	£65,000	(£3,177)
Replacement of voice infrastructure requiring replacement as part of the analogue switch off in Council sites, extending the Council's core switchboard via updated equipment to Council and School sites. Of the 84 phone systems the Council owns, 79 have been upgraded to digital, the remaining ones will be completed next financial year before the January 2027 deadline.				
Wide Area Network Replacement (WAN)				
<i>Replacement of End Life and Poor Performing Radio Wireless and Microwave Mast Equipment</i>		£63,515	£65,000	(£1,485)
To replace core WAN WIFI equipment to ensure connectivity between our main mast sites and care homes and schools. Equipment has been installed. This project is complete.				
Device Replacement				
<i>Replacement of end User Devices (Corporate)</i>		£37,205	£35,000	£2,205
To replace end of life end-user devices in Council Offices. Devices have been successfully rolled out completing the Windows 10 to Windows 11 migration. Rolling replacement programme.				
<i>Replacement of end User Devices (Schools).</i>		£58,139	£55,000	£3,139
To replace end of life end-user devices in Schools. Devices have been successfully rolled out completing the Windows 10 to Windows 11 migration. Rolling replacement programme.				
Other				
<i>Failures and Emergency Replacements of Capital Equipment</i>		£31,790	£30,000	£1,790
Allocation to replace failures not covered by repairs, and any systems that fail security audit requirements. This includes the resilient microwave link to Stromness. The Kirkwall sector which provides access to many sites in Kirkwall has been replaced due to equipment failure. Rolling replacement programme.				
Contact Officer - Services Manager (ICT), Extension 2152		£603,812	£600,000	£3,812